

## KENDRIYA VIDYALAYA SANGATHAN REGIONAL OFFICE BENGALORE-560042

### STATUS OF CONSTRUCTION ACTIVITIES AT NEW KENDRIYA VIDYALAYAS FUNCTIONING AT TEMPORARY BUILDING FEB-2021

S.No	Name of KV	Land Transferred	Year of opening	Construction Agency	Status of Construction Activities
1	Koppal	9.2 Acres	2010	HSCCL	Construction work is in progress. 99.50 % of work completed
2	K.R.Puram, Bengaluru	4 Acres	2011	CPWD	Revised Preliminary Drawings submitted by the Sr.Architect has been sent to KVS(HQ) on 13.02.2020
3	Mandya	10 Acres	2015		KVS(HQ) Vide letter Dated 22.08.2019, the competent authority has decided those projects which were entrusted before coming in force GFR 2017 and which AA &ES has not been issued till date may be entrusted a fresh as per the provisions of GFR 2017.
4	Haveri	15 Acres	2015	FEDO	As per KVS(Hq) instruction, Construction agency has submitted Bank Gaugantee for Rs.20.00 lakh and requested for issue of Go-head approval for preparation of Tender documents for construction work and requested for release advance amount of Rs.20.00 lakh vide their letter dated 10.07.2019.
5	Chikkodi	08 Acres	2015	CPWD	Construction work is in progress. 100 % of work completed
6	Udupi	10 Acres	2015		KVS(HQ) Vide letter Dated 22.08.2019, the competent authority has decided those projects which were entrusted before coming in force GFR 2017 and which AA &ES has not been issued till date may be entrusted a fresh as per the provisions of GFR 2017.
7	Chikkamagaluru	10 Acres	2017	NPCC	AA & ES for Rs.2777.29 Lakhs issued vide letter No.110112/31/2017-KVS(HQ)/Works-1)/250 Dated 07.02.2019/08.03.2019 for construction of A Type School Building 09 staff quarters, Multipurpose hall(300 seating capacity) and compound wall. Construction agency NPCC Ltd. Construction work is in Progress. 7.50% work is completed

**UPDATE  
D ON**

9.03.2021

05.03.2020

05.02.2021

09.03.2021

8	Chennapatna (Ramanagara)	10 Acres	2017	NPCC	AA & ES for Rs.2487.89 Lakhs issued vide letter No.110112/60/2017-KVS(HQ)/Works-1)/245 Dated 07.02.2019/08.03.19 for construction of A Type School Building 09 staff quarters, Multipurpose hall(300 seating capacity) and compound wall. Construction agency NPCC Ltd. Construction work is in progress. 41.32 % of work completed
9	Gangavati	08 Acres	2018	NPCC	AA & ES for Rs.2668.91 Lakhs issued vide letter No.110112/55/2017-KVS(HQ)/Works-1)/138 Dated 14.01.2019/08.03.2019 for construction of A Type School Building 09 staff quarters, Multipurpose hall(300 seating capacity) and compound wall. Construction agency NPCC Ltd. Construction work is in progress. 66 % of work completed.
10	Gauribidanur	8.5 Acres	2018	NPCC	Started functioning from Sept,2018. KVS(HQ) Vide letter No. F.110112-84/2018-KVS/HQ/(Works-I) Dated 23.10.2018 requested NPCC to submit Preliminary Drawings/Estimate for construction of A Type School Building, 09 staff quarters, Multipurpose hall and compund wall.
11	Yesvanthpur Railway, Bengaluru	5.0 Acres	2019		

09.03.2021

06.03.2021